

Community Network Scheme Programme - CORMAC
Last update:
 31/12/2019

Cornwall Gateway CNA

Community Network Area	Parish	Local Member	Scheme Ref No	Scheme Title	Year (1-4)	Scheme Brief Issued to CORMAC	Current Status (0 not started 9 scheme complete)	RAG Status (Red Amber Green)	Risk	Comment	Proposed Consultation Date	Proposed Construction Date	Estimated Scheme Value (£) from CNP Scheme Brief	Design Stage Confirmed Estimate (£)	Current/Final Scheme Value (£)
Cornwall Gateway	St Germans	Jesse Foot	CG03	Fore Street St Germans Road narrowing (virtual footway CG18)	1	25/02/2019	2. Preliminary Design*		Parish Council has approved revised design. Consultation due 3rd - 24th January 2020	*Scheme moved back to status 2) from 4) - following the statutory consultation period, a revised design and consequent consultation is being considered.	Jan-20	Apr-20	25,000	14,500 for CG03, CG18	
Cornwall Gateway	St Germans	Jesse Foot	CG04	A374 Polbathic vehicle activated sign	1	25/02/2019	9. Scheme Complete				N/A	Nov-19	9,000	8,919	8,036
Cornwall Gateway	Torpoint	Gary Davis	CG05	Fore Street/ North Road/ Anthony Road jctn - box marking or Keep Clear	1	25/02/2019	0. Not Started		Scheme withdrawn - detailed design revealed that requested road markings are not permitted in proximity of pelican crossing		N/A	N/A	1,000	N/A	N/A
Cornwall Gateway	Torpoint	Gary Davis	CG06	Fore Street taxi ranks change of use to allow parking for general public incl disabled bays	1	25/02/2019	6. Programming				Jun-19	Jan-20	1,750	4078 for CG06, 07, 08	
Cornwall Gateway	Torpoint	Gary Davis	CG07	North Road TRO	1	25/02/2019	6. Programming				Jun-19	Jan-20	1,750	4078 for CG06, 07, 08	
Cornwall Gateway	Torpoint	Gary Davis	CG08	Roeselare Avenue TRO	1	25/02/2019	6. Programming				Jun-19	Jan-20	1,750	4078 for CG06, 07, 08	
Cornwall Gateway	Landrake with St Erney	Jesse Foot	CG11	St Erney signing	1	25/02/2019	9. Scheme Complete				N/A	Apr-19	2,000	N/A	885
Cornwall Gateway	Landulph	Jesse Foot	CG12	Landulph Cross Cargreen Village Extend 20mph TRO	1	25/02/2019	6. Programming				Jun-19	Jan-20	5,000	3,448	
Cornwall Gateway	Landulph	Jesse Foot	CG13	A388 North Sillaton Junction - road markings	1	25/02/2019	9. Scheme Complete				N/A	Aug-19	2,500	1,801	1,614
Cornwall Gateway	Saltash	Sheila Lennox-Boyd	CG14	Pillmere TRO	1	25/02/2019	6. Programming				Jun-19	Jan-20	5,000	6596 for CG14, 19, 21	
Cornwall Gateway	Saltash	Hilary Frank	CG17	Long Park Road barrier and bollards	1	25/02/2019	9. Scheme Complete			* Difference in estimated cost and design cost due to extent of works downgraded to barrier amendment only.	N/A	May-19	4,000	*787	784
Cornwall Gateway	Saltash	Derek Holley	CG19	Essa Road TRO	1	25/02/2019	6. Programming				Jun-19	Jan-20	1,750	6596 for CG14, 19, 21	
Cornwall Gateway	Saltash	Sheila Lennox-Boyd	CG21	Kingsmill Road TRO	1	25/02/2019	6. Programming				Jun-19	Jan-20	1,750	6596 for CG14, 19, 21	
Cornwall Gateway	Rame Peninsula	George Trubody	CG10	Rame Peninsula Cluster TRO	1	27/02/2019	6. Programming			George Trubody CC scheme not CNP scheme. Parish & CC Highway funded scheme	Jun-19	Jan-20	7,500	N/A	N/A
Cornwall Gateway	Botus Fleming	Jesse Foot	CG01	Vollards Lane Hatt - introduce 20mph speed limit and traffic calming	2	25/02/2019	2. Preliminary Design				Mar-20	Sep-20	25,000	20,166	
Cornwall Gateway	Botus Fleming	Jesse Foot	CG02	Handrail public footpath Vollards Lane to Stuarts Way Hatt	2	25/02/2019	9. Scheme Complete				N/A	May-19	750	721	717
Cornwall Gateway	St Germans	Jesse Foot	CG18	Fore Street St Germans virtual footway (road narrowing CG03)	2	25/02/2019	2. Preliminary Design*		As per CG03.	*To be completed with CG03	Jan-20	Apr-20	5,000	14,500 for CG03 and CG18	
Cornwall Gateway	Saltash	Derek Holley	CG20	Old Ferry Road Tamar Street 20mph TRO extension and traffic calming	2	25/02/2019	2. Preliminary Design				Mar-20	Sep-20	25,000	18,300	
Cornwall Gateway	Saltash	Hilary Frank	CG22	Broad Walk traffic calming TRO	2	25/02/2019	2. Preliminary Design				Mar-20	Sep-20	25,000	25,000	